

MECH, ELECT, PLUMB, TECH

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025												2026														
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
28		PHASING OVERVIEW	122.17 wks	Wed 8/7/24	Tue 12/15/26	PHASING OVERVIEW																										
55		SUBMITTALS	111 wks	Mon 10/14/24	Fri 12/4/26	SUBMITTALS																										
187		22/23 - MECHANICAL/PLUMBING	28 wks	Tue 12/10/24	Fri 6/27/25	22/23 - MECHANICAL/PLUMBING																										
188	MEP	A/E Review - Mechanical Equipment (RTU's, EF's, AHU's)	2 wks	Tue 12/10/24	Mon 12/23/24	12/23																										
189	MEP	Procure - Mech Equipment (RTU, EF, AHU) to Electric	26 wks	Thu 12/26/24	Fri 6/27/25	6/27																										
191	MEP	A/E Review - Mechanical & Plumbing Roof/Floor Oper	2 wks	Sat 1/25/25	Fri 2/7/25	2/7																										
192		26 - ELECTRICAL	54 wks	Tue 12/3/24	Fri 12/19/25	26 - ELECTRICAL																										
193	MEP	A/E Review - Electrical Switchgear	2 wks	Tue 12/3/24	Mon 12/16/24	12/16																										
194	MEP	Procure - Electrical Switchgear	52 wks	Tue 12/17/24	Fri 12/19/25	12/19																										
195	MEP	A/E Review - Lighting Package	3 wks	Sat 1/11/25	Fri 1/31/25	1/31																										
196	MEP	Procure - Lighting	24 wks	Sat 2/1/25	Fri 7/18/25	7/18																										
197	MEP	Confim Transformer Size Match Switchgear	1 day	Mon 3/17/25	Tue 3/18/25	3/18																										
207		27/28 - LOW VOLTAGE SYSTEMS	22 wks	Sat 2/8/25	Fri 7/11/25	27/28 - LOW VOLTAGE SY																										
208	Low Volt	A/E Review - Fire Alarm Shop Drawings	2 wks	Sat 2/8/25	Fri 2/21/25	2/21																										
209	Low Volt	Procure - Fire Alarm Materials	16 wks	Sat 2/22/25	Fri 6/13/25	6/13																										
210	Low Volt	A/E Review - Access Control & Security Shop Drawings	2 wks	Sat 2/8/25	Fri 2/21/25	2/21																										
211	Low Volt	Procure - Access Control & Security Materials	16 wks	Sat 2/22/25	Fri 6/13/25	6/13																										
212	Low Volt	A/E Review - Structured Cabling Shop Drawings	2 wks	Sat 2/8/25	Fri 2/21/25	2/21																										
213	Low Volt	Procure - Structured Cabling Materials	16 wks	Sat 2/22/25	Fri 6/13/25	6/13																										
214	Low Volt	A/E Review - A/V Shop Drawings	2 wks	Sat 2/8/25	Fri 2/21/25	2/21																										
215	Low Volt	Procure - A/V Materials	20 wks	Sat 2/22/25	Fri 7/11/25	7/11																										
238		CONSTRUCTION	115 wks?	Sat 11/2/24	Thu 1/21/27	CONSTRUCTION																										
257		PHASE 1 - BUILDING ADDITIONS	113.83 wks	Mon 11/11/24	Thu 1/21/27	PHASE 1 - BUILDING ADDITIONS																										
258		SITWORK	106.33 wks	Mon 11/11/24	Mon 11/30/26	SITWORK																										
277	MEP	Site Lighting UG Rough-In	2 wks	Mon 8/4/25	Sat 8/16/25	8/16																										
282	MEP	Subsoil Drains & Dampproofing Ret. Walls @ South	5 wks	Mon 9/1/25	Sat 10/4/25	10/4																										
290	MEP	Subsoil Drains & Dampproofing Ret. Walls @ North	5 wks	Mon 10/27/25	Sat 11/29/25	11/29																										
306	MEP	Site Lighting Install	3 wks	Sat 9/12/26	Fri 10/2/26	10/2																										
311		STRUCTURE & ENVELOPE	75.17 wks	Mon 2/3/25	Mon 7/13/26	STRUCTURE & ENVELOPE																										
315	MEP	Set RTUs @ B&C	2 days	Mon 1/5/26	Tue 1/6/26	1/6																										
316	MEP	Set RTUs @ Area A	2 days	Thu 4/9/26	Fri 4/10/26	4/10																										
318		AREA C	60.17 wks	Mon 2/10/25	Mon 4/6/26	AREA C																										
327	MEP	Subsoil Drain & Backfill @ Elevator	0.5 wks	Thu 3/13/25	Sat 3/15/25	3/15																										
331	MEP	MEP Underground Rough-In	1 wk	Mon 4/14/25	Sat 4/19/25	4/19																										
333	MEP	Backfill UG Rough-In	1 day	Tue 4/22/25	Tue 4/22/25	4/22																										
347	MEP	Set RTU Curbs	1 wk	Mon 8/11/25	Sat 8/16/25	8/16																										
354		AREA B	62.67 wks	Mon 2/17/25	Thu 4/30/26	AREA B																										
364	MEP	Subsoil Drain & Backfill @ Elevator	3 days	Thu 4/3/25	Sat 4/5/25	4/5																										

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026																													
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J																	
658	MEP	Energize RTUs	1 day	Thu 7/17/25	Thu 7/17/25																																												
659	MEP	HVAC Start-Up	1 day	Mon 7/21/25	Mon 7/21/25																																												
660		AREA E1 (CHOIR into BLACKBOX) & F1 Partial (DRESSING RMS)	18.5 wks	Mon 3/31/25	Wed 8/6/25																																												
663	MEP	MEP Make Safe	1 wk	Mon 4/21/25	Sat 4/26/25																																												
665	MEP	Core Slab for UF Plumbing	3 days	Mon 5/12/25	Wed 5/14/25																																												
666	MEP	UF Plumbing Rough-In	2 wks	Mon 4/28/25	Sat 5/10/25																																												
668	MEP	MEP In-Wall Rough-In	1.5 wks	Thu 5/15/25	Sat 5/24/25																																												
669	MEP	MEP Overhead Rough-In	3 wks	Mon 5/19/25	Sat 6/7/25																																												
672	MEP	Insulate MEP In-Wall	5 days	Tue 5/27/25	Sat 5/31/25																																												
675	MEP	MEP Hardlid & Furrdown Rough-In	3 days	Thu 6/5/25	Sat 6/7/25																																												
678	Low Volt	Low Voltage Cabling	3 days	Mon 6/23/25	Wed 6/25/25																																												
682	MEP	Plumbing Fixtures @ Restrooms	1 wk	Mon 6/30/25	Sat 7/5/25																																												
683	MEP	MEP Overhead Trim-Out	1 wk	Mon 6/30/25	Sat 7/5/25																																												
688	Low Volt	Low Voltage Trim-Out	3 days	Thu 7/24/25	Sat 7/26/25																																												
691		AREA E1 (MDF)	8 wks	Thu 5/29/25	Wed 7/23/25																																												
693	MEP	MEP Make Safe	3 days	Mon 6/2/25	Wed 6/4/25																																												
696	MEP	MEP In-Wall Rough-In	2 days	Wed 6/11/25	Thu 6/12/25																																												
697	MEP	MEP Overhead Rough-In	3 days	Fri 6/13/25	Mon 6/16/25																																												
701	Low Volt	Low Voltage Cabling	1 wk	Wed 6/25/25	Tue 7/1/25																																												
703	MEP	MEP Overhead Trim-Out	2 days	Thu 7/3/25	Fri 7/4/25																																												
704	Low Volt	Low Voltage Trim-Out	3 days	Sat 7/5/25	Tue 7/8/25																																												
705	MEP	HVAC Start-Up (Split Unit)	1 day	Mon 7/14/25	Mon 7/14/25																																												
708		AREA E1 (GYM into BAND HALL)	26 wks	Mon 3/31/25	Sat 9/27/25																																												
711	MEP	MEP Make Safe	1 wk	Mon 4/21/25	Sat 4/26/25																																												
713	MEP	UF Plumbing Rough-In	2 wks	Mon 4/28/25	Sat 5/10/25																																												
714	MEP	Core Slab for UF Plumbing	0.5 wks	Mon 5/12/25	Wed 5/14/25																																												
716	MEP	MEP In-Wall Rough-In	2 wks	Mon 5/26/25	Sat 6/7/25																																												
718	MEP	Insulate MEP In-Wall	5 days	Tue 6/10/25	Sat 6/14/25																																												
719	MEP	MEP Overhead Rough-In	4 wks	Mon 6/2/25	Sat 6/28/25																																												
722	MEP	MEP Hardlid & Furrdown Rough-In	1 wk	Thu 7/3/25	Wed 7/9/25																																												
725	Low Volt	Low Voltage Cabling	1 wk	Mon 7/21/25	Sat 7/26/25																																												
728	MEP	MEP Overhead Trim-Out	1.5 wks	Thu 7/31/25	Sat 8/9/25																																												
729	MEP	Plumbing Fixtures @ Restrooms	1 wk	Mon 8/4/25	Sat 8/9/25																																												
737	Low Volt	Low Voltage Trim-Out	1 wk	Mon 9/1/25	Sat 9/6/25																																												
756		PHASE 3 - RENOVATIONS (SUMMER & FALL '26)	40 wks	Mon 4/6/26	Sat 1/9/27																																												
757		AREA F1 (ADMIN into ART)	15.83 wks	Mon 4/6/26	Fri 7/24/26																																												
760	MEP	MEP Make Safe	3 days	Thu 4/23/26	Sat 4/25/26																																												
762	MEP	Sawcut & Remove Slab for UG Plumbing	3 days	Thu 5/7/26	Sat 5/9/26																																												

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026																										
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J														
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27														
763	MEP	UG Plumbing Rough-In	1 wk	Mon 5/11/26	Sat 5/16/26																							UG Plumbing Rough-In	5/16																	
766	MEP	Backfill UG Plumbing	2 days	Tue 5/19/26	Wed 5/20/26																							Backfill UG Plumbing	5/20																	
768	MEP	MEP In-Wall Rough-In	1.5 wks	Tue 5/19/26	Thu 5/28/26																							MEP In-Wall Rough-In	5/28																	
769	MEP	MEP Overhead Rough-In	3 wks	Wed 5/27/26	Tue 6/16/26																							MEP Overhead Rough-In	6/16																	
772	MEP	Insulate MEP In-Wall	3 days	Sat 5/30/26	Tue 6/2/26																							Insulate MEP In-Wall	6/2																	
774	MEP	MEP Hardlid & Furrdown Rough-In	3 days	Mon 6/8/26	Wed 6/10/26																							MEP Hardlid & Furrdown Rough-In	6/10																	
777	MEP	Install HP Units	3 days	Mon 6/15/26	Wed 6/17/26																							Install HP Units	6/17																	
778	Low Volt	Low Voltage Cabling	3 days	Mon 6/22/26	Wed 6/24/26																							Low Voltage Cabling	6/24																	
781	MEP	MEP Overhead Trim-Out	1 wk	Mon 6/29/26	Sat 7/4/26																							MEP Overhead Trim-Out	7/4																	
782	MEP	Plumbing Fixtures @ Restrooms	1 wk	Mon 6/29/26	Sat 7/4/26																							Plumbing Fixtures @ Restrooms	7/4																	
784	MEP	Energize HP Units	1 day	Mon 6/29/26	Mon 6/29/26																							Energize HP Units	6/29																	
785	MEP	HVAC Start-Up	1 day	Mon 7/6/26	Mon 7/6/26																							HVAC Start-Up	7/6																	
789	Low Volt	Low Voltage Trim-Out	3 days	Wed 7/15/26	Fri 7/17/26																							Low Voltage Trim-Out	7/17																	
792		AREA D0 (CULINARY into WEIGHT ROOM)	8.33 wks	Mon 5/25/26	Wed 7/22/26																							AREA D0																		
795	MEP	MEP Make Safe	3 days	Thu 6/4/26	Sat 6/6/26																							MEP Make Safe	6/6																	
800	Low Volt	Low Voltage Cabling	1 day	Mon 6/29/26	Mon 6/29/26																							Low Voltage Cabling	6/29																	
802	MEP	MEP Overhead Trim-Out	3 days	Mon 6/29/26	Wed 7/1/26																							MEP Overhead Trim-Out	7/1																	
803	MEP	Energize RTUs	1 day	Thu 7/2/26	Thu 7/2/26																							Energize RTUs	7/2																	
807	Low Volt	Low Voltage Trim-Out	1 day	Tue 7/14/26	Wed 7/15/26																							Low Voltage Trim-Out	7/15																	
811		AREA E0 (LABS into LIFE SKILLS)	26 wks	Mon 5/25/26	Sat 11/21/26																							AREA E0 (LABS into LIFE SKILLS)																		
814	MEP	MEP Make Safe	1 wk	Thu 6/11/26	Wed 6/17/26																							MEP Make Safe	6/17																	
816	MEP	Remove & Drawdown Chiller and AHU	3 days	Thu 6/25/26	Sat 6/27/26																							Remove & Drawdown Chiller and AHU	6/27																	
817	MEP	Sawcut & Remove Slab for UG Plumbing	1 wk	Thu 7/2/26	Wed 7/8/26																							Sawcut & Remove Slab for UG Plumbing	7/8																	
818	MEP	Install AHU & Mech Room Duct	2 wks	Mon 7/6/26	Sat 7/18/26																							Install AHU & Mech Room Duct	7/18																	
819	MEP	UG Plumbing Rough-In	1.5 wks	Thu 7/9/26	Sat 7/18/26																							UG Plumbing Rough-In	7/18																	
822	MEP	Backfill UG Plumbing	2 days	Tue 7/21/26	Wed 7/22/26																							Backfill UG Plumbing	7/22																	
824	MEP	MEP In-Wall Rough-In	2 wks	Mon 7/27/26	Sat 8/8/26																							MEP In-Wall Rough-In	8/8																	
825	MEP	MEP Overhead Rough-In	4 wks	Thu 7/30/26	Wed 8/26/26																							MEP Overhead Rough-In	8/26																	
828	MEP	Insulate MEP In-Wall	5 days	Tue 8/11/26	Sat 8/15/26																							Insulate MEP In-Wall	8/15																	
830	MEP	MEP Hardlid & Furrdown Rough-In	1 wk	Thu 8/20/26	Wed 8/26/26																							MEP Hardlid & Furrdown Rough-In	8/26																	
833	Low Volt	Low Voltage Cabling	1 wk	Mon 9/14/26	Sat 9/19/26																							Low Voltage Cabling	9/19																	
835	MEP	Energize AHU	1 day	Thu 9/17/26	Thu 9/17/26																							Energize AHU	9/17																	
837	MEP	MEP Overhead Trim-Out	2 wks	Thu 9/24/26	Wed 10/7/26																							MEP Overhead Trim-Out	10/7																	
838	MEP	Plumbing Fixtures @ Restrooms	2 wks	Mon 9/28/26	Sat 10/10/26																							Plumbing Fixtures @ Restrooms	10/10																	
839	MEP	HVAC Start-Up	1 day	Thu 10/8/26	Thu 10/8/26																							HVAC Start-Up	10/8																	
846	Low Volt	Low Voltage Trim-Out	1 wk	Fri 10/23/26	Thu 10/29/26																							Low Voltage Trim-Out	10/29																	