

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026												
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
311		STRUCTURE & ENVELOPE	75.17 wks	Mon 2/3/25	Mon 7/13/26	STRUCTURE & ENVELOPE																										
317	Glazing	Hang Ext. Aluminum Doors	1 wk	Mon 5/11/26	Sat 5/16/26	Hang Ext. Aluminum Doors █ 5/16																										
318		AREA C	60.17 wks	Mon 2/10/25	Mon 4/6/26	AREA C																										
326	Dampproof	Dampproof Elevator Walls	0.5 wks	Mon 3/10/25	Wed 3/12/25	Dampproof Elevator Walls █ 3/12																										
346	Framer	Exterior CFMF Framing & Sheathing	2.5 wks	Mon 7/28/25	Wed 8/13/25	Exterior CFMF Framing & Sheathing █ 8/13																										
348	Framer	Air Barrier	1.5 wks	Mon 8/18/25	Wed 8/27/25	Air Barrier █ 8/27																										
349	Dampproof	Trims & Flashings at Wall Openings	1.5 wks	Thu 8/28/25	Sat 9/6/25	Trims & Flashings at Wall Openings █ 9/6																										
350	Glazing	Exterior Aluminum Window Frames	2 wks	Mon 9/8/25	Sat 9/20/25	Exterior Aluminum Window Frames █ 9/20																										
351	Glazing	Exterior Window Glazing	2 wks	Mon 9/22/25	Sat 10/4/25	Exterior Window Glazing █ 10/4																										
352	Roof	Roof Dry-In	1.5 wks	Thu 11/20/25	Mon 12/1/25	Roof Dry-In █ 12/1																										
353	Roof	Metal Wall Panels	2 wks	Tue 3/24/26	Mon 4/6/26	Metal Wall Panels █ 4/6																										
354		AREA B	62.67 wks	Mon 2/17/25	Thu 4/30/26	AREA B																										
363	Dampproof	Dampproof Elevator Walls	3 days	Mon 3/31/25	Wed 4/2/25	Dampproof Elevator Walls █ 4/2																										
382	Dampproof	Waterproof Concrete & ICF Walls	3 wks	Mon 7/7/25	Sat 7/26/25	Waterproof Concrete & ICF Walls █ 7/26																										
396	Framer	Exterior CFMF Framing & Sheathing	3 wks	Mon 11/17/25	Sat 12/6/25	Exterior CFMF Framing & Sheathing █ 12/6																										
398	Dampproof	Air Barrier	2 wks	Mon 12/8/25	Sat 12/20/25	Air Barrier █ 12/20																										
399	Roof	Roof Dry-In	2 wks	Mon 12/8/25	Sat 12/20/25	Roof Dry-In █ 12/20																										
400	Dampproof	Trims & Flashings at Wall Openings	3 wks	Mon 12/22/25	Sat 1/10/26	Trims & Flashings at Wall Openings █ 1/10																										
401	Glazing	Exterior Aluminum Window Frames	3 wks	Mon 1/12/26	Sat 1/31/26	Exterior Aluminum Window Frames █ 1/31																										
403	Glazing	Exterior Window Glazing	3 wks	Mon 2/2/26	Sat 2/21/26	Exterior Window Glazing █ 2/21																										
405	Roof	Metal Wall Panels	2 wks	Tue 4/7/26	Mon 4/20/26	Metal Wall Panels █ 4/20																										
406	Roof	Standing Seam (Bridge)	1.5 wks	Tue 4/21/26	Thu 4/30/26	Standing Seam (Bridge) █ 4/30																										
407		AREA A	72.17 wks	Mon 2/24/25	Mon 7/13/26	AREA A																										
434	Framer	Exterior CFMF Framing & Sheathing	4 wks	Thu 1/29/26	Wed 2/25/26	Exterior CFMF Framing & Sheathing █ 2/25																										
436	Dampproof	Air Barrier	3.5 wks	Thu 2/26/26	Sat 3/21/26	Air Barrier █ 3/21																										
437	Roof	Roof Dry-In	3 wks	Thu 2/26/26	Wed 3/18/26	Roof Dry-In █ 3/18																										
438	Dampproof	Trims & Flashings at Wall Openings	3 wks	Mon 3/23/26	Sat 4/11/26	Trims & Flashings at Wall Openings █ 4/11																										
439	Glazing	Exterior Aluminum Window Frames	3 wks	Mon 4/13/26	Sat 5/2/26	Exterior Aluminum Window Frames █ 5/2																										
440	Glazing	Exterior Window Glazing	2 wks	Mon 5/4/26	Sat 5/16/26	Exterior Window Glazing █ 5/16																										

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026											
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
708		AREA E1 (GYM into BAND HALL)	26 wks	Mon 3/31/25	Sat 9/27/25	AREA E1 (GYM into BAND HALL)																									
715	Framer	Int. Wall Framing	2 wks	Mon 5/19/25	Sat 5/31/25	Int. Wall Framing 5/31																									
720	Framer	Sheetrock Walls (Both Sides)	2.5 wks	Mon 6/9/25	Wed 6/25/25	Sheetrock Walls (Both Sides) 6/25																									
721	Framer	Frame Hardlids & Furrdowns	2 wks	Thu 6/19/25	Wed 7/2/25	Frame Hardlids & Furrdowns 7/2																									
723	Framer	Sheetrock Hardlids & Furrdowns	4 days	Fri 7/11/25	Tue 7/15/25	Sheetrock Hardlids & Furrdowns 7/15																									
727	Framer	Ceiling Grid	1 wk	Mon 7/28/25	Sat 8/2/25	Ceiling Grid 8/2																									
735	Framer	Acoustic Wall Panels	1.5 wks	Mon 8/11/25	Wed 8/20/25	Acoustic Wall Panels 8/20																									
736	Framer	Drop Ceiling Tile	3 days	Tue 8/26/25	Thu 8/28/25	Drop Ceiling Tile 8/28																									
756		PHASE 3 - RENOVATIONS (SUMMER & FALL '26)	40 wks	Mon 4/6/26	Sat 1/9/27															PHASE 3 - RENOVATIONS (SUMMER & FALL '26)											
757		AREA F1 (ADMIN into ART)	15.83 wks	Mon 4/6/26	Fri 7/24/26															AREA F1 (ADMIN into ART)											
764	Framer	Int. Wall Framing	1.5 wks	Sat 5/16/26	Tue 5/26/26															Int. Wall Framing 5/26											
770	Framer	Sheetrock Walls (Both Sides)	8 days	Fri 5/29/26	Sat 6/6/26															Sheetrock Walls (Both Sides) 6/6											
773	Framer	Frame Hardlids & Furrdowns	3 days	Thu 6/4/26	Sat 6/6/26															Frame Hardlids & Furrdowns 6/6											
776	Framer	Sheetrock Hardlids & Furrdowns	2 days	Thu 6/11/26	Fri 6/12/26															Sheetrock Hardlids & Furrdowns 6/12											
779	Framer	Ceiling Grid	3 days	Thu 6/25/26	Sat 6/27/26															Ceiling Grid 6/27											
788	Framer	Drop Ceiling Tile	1 day	Tue 7/14/26	Tue 7/14/26															Drop Ceiling Tile 7/14											
792		AREA D0 (CULINARY into WEIGHT ROOM)	8.33 wks	Mon 5/25/26	Wed 7/22/26															AREA D0 (CULINARY into WEIGHT ROOM)											
798	Glazing	Install Aluminum Frames & Glazing	3 days	Mon 6/15/26	Wed 6/17/26															Install Aluminum Frames & Glazing 6/17											
801	Framer	Ceiling Grid	2 days	Fri 6/26/26	Sat 6/27/26															Ceiling Grid 6/27											
806	Framer	Drop Ceiling Tile	1 day	Fri 7/3/26	Fri 7/3/26															Drop Ceiling Tile 7/3											
811		AREA E0 (LABS into LIFE SKILLS)	26 wks	Mon 5/25/26	Sat 11/21/26															AREA E0 (LABS into LIFE SKILLS)											
821	Framer	Int. Wall Framing	2.5 wks	Mon 7/20/26	Wed 8/5/26															Int. Wall Framing 8/5											
826	Framer	Sheetrock Walls (Both Sides)	2 wks	Mon 8/10/26	Sat 8/22/26															Sheetrock Walls (Both Sides) 8/22											
829	Framer	Frame Hardlids & Furrdowns	1 wk	Mon 8/17/26	Sat 8/22/26															Frame Hardlids & Furrdowns 8/22											
832	Framer	Sheetrock Hardlids & Furrdowns	3 days	Thu 8/27/26	Sat 8/29/26															Sheetrock Hardlids & Furrdowns 8/29											
836	Framer	Ceiling Grid	1 wk	Mon 9/21/26	Sat 9/26/26															Ceiling Grid 9/26											
844	Glazing	Int Aluminum Frames ()	3 days	Thu 10/15/26	Sat 10/17/26															Int Aluminum Frames () 10/17											
845	Framer	Drop Ceiling Tile	3 days	Tue 10/20/26	Thu 10/22/26															Drop Ceiling Tile 10/22											