

FINISHES

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025												2026														
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
28		PHASING OVERVIEW	122.17 wks	Wed 8/7/24	Tue 12/15/26	OVERVIEW																										
55		SUBMITTALS	111 wks	Mon 10/14/24	Fri 12/4/26	SUBMITTALS																										
103		06 - MILLWORK	25 wks	Sat 1/11/25	Fri 7/4/25	06 - MILLWORK																										
104	Millwork	A/E Review - Millwork Product Data & Samples	3 wks	Sat 1/11/25	Fri 1/31/25	& Samples 1/31																										
105	Millwork	Procure - Millwork Materials	12 wks	Sat 2/1/25	Fri 4/25/25	ork Materials 4/25																										
106	Millwork	A/E Review - Millwork Shop Drawings	3 wks	Sat 2/8/25	Fri 2/28/25	Shop Drawings 2/28																										
107	Millwork	Guarantee Millwork Dimensions	1 day	Sat 3/8/25	Sat 3/8/25	illwork Dimensions 3/8																										
108	Millwork	A/E Review - Millwork Mock-Up	2 wks	Sat 5/10/25	Fri 5/23/25	E Review - Millwork Mock-Up 5/23																										
109	Millwork	Fabricate - Millwork Cabinetry	4 wks	Sat 6/7/25	Fri 7/4/25	Fabricate - Millwork Cabinetry 7/4																										
110		06 - LAB CASEWORK	25 wks	Sat 1/11/25	Fri 7/4/25	06 - LAB CASEWORK																										
111	Millwork	A/E Review - Lab Casework Product Data & Samples	3 wks	Sat 1/11/25	Fri 1/31/25	& Samples 1/31																										
112	Millwork	Procure - Lab Casework Materials	12 wks	Sat 2/1/25	Fri 4/25/25	ork Materials 4/25																										
113	Millwork	A/E Review - Lab Casework Shop Drawings	3 wks	Sat 2/8/25	Fri 2/28/25	Shop Drawings 2/28																										
114	Millwork	Guarantee Lab Casework Dimensions	1 day	Sat 3/8/25	Sat 3/8/25	ework Dimensions 3/8																										
115	Millwork	A/E Review - Lab Casework Mock-Up	2 wks	Sat 5/10/25	Fri 5/23/25	view - Lab Casework Mock-Up 5/23																										
116	Millwork	Fabricate - Lab Casework	4 wks	Sat 6/7/25	Fri 7/4/25	Fabricate - Lab Casework 7/4																										
130		08 - DOORS, FRAMES, & HARDWARE	21.17 wks	Thu 12/26/24	Sat 5/24/25	08 - DOORS, FRAMES, &																										
131	Doors	A/E Review - HM Door Frames	2 wks	Thu 12/26/24	Fri 1/10/25	Frames 1/10																										
132	Doors	Procure - HM Door Frames	10 wks	Sat 1/11/25	Fri 3/21/25	or Frames 3/21																										
133	Doors	A/E Review - HM & Wood Doors	2 wks	Sat 1/4/25	Fri 1/17/25	od Doors 1/17																										
134	Doors	Procure - HM & Wood Doors	12 wks	Sat 1/18/25	Fri 4/11/25	ood Doors 4/11																										
135	Doors	A/E Review - Door Hardware	2 wks	Sat 1/11/25	Fri 1/24/25	Hardware 1/24																										
136	Doors	Procure - Door Hardware	16 wks	Sat 1/25/25	Fri 5/16/25	or Hardware 5/16																										
137	Doors	Deliver - Door Hardware to Alum Subcontractor	1 day	Sat 5/24/25	Sat 5/24/25	ardware to Alum Subcontractor 5/24																										
154		09 - FLOORING	18 wks	Sat 1/11/25	Fri 5/16/25	09 - FLOORING																										

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026											
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
155	Flooring	A/E Review - All Flooring/Wall Tile Product Data & Samples	3 wks	Sat 1/11/25	Fri 1/31/25	& Samples																									
156	Flooring	A/E Review - All Flooring Shop Drawings	2 wks	Sat 2/8/25	Fri 2/21/25	Shop Drawings																									
157	Flooring	Procure - Wall/Floor Tile	8 wks	Sat 2/22/25	Fri 4/18/25	- Wall/Floor Tile																									
158	Flooring	Procure - Resilient Flooring	12 wks	Sat 2/22/25	Fri 5/16/25	Resilient Flooring																									
159		10 - GRAPHICS	87 wks	Sat 4/5/25	Fri 12/4/26																										
167	Graphics	Procure - Vinyl Material	4 wks	Tue 12/2/25	Mon 12/29/25																										
168	Graphics	Install Vinyl Graphics (Areas C&B)	3 wks	Wed 7/29/26	Tue 8/18/26																										
169	Graphics	Install Vinyl Graphics (Area A)	3 wks	Sat 11/14/26	Fri 12/4/26																										
238		CONSTRUCTION	115 wks?	Sat 11/2/24	Thu 1/21/27	CONSTRUCTION																									
257		PHASE 1 - BUILDING ADDITIONS	113.83 wks	Mon 11/11/24	Thu 1/21/27	PHASE 1 - BUILDING ADDITIONS																									
311		STRUCTURE & ENVELOPE	75.17 wks	Mon 2/3/25	Mon 7/13/26	STRUCTURE & ENVELOPE																									
314	Doors	Deliver HM Door Frames	1 day	Sat 3/22/25	Sat 3/22/25	Deliver HM Door Frames																									
463		INTERIOR FINISH-OUT	78.83 wks	Mon 6/2/25	Fri 12/4/26	INTERIOR FINISH-OUT																									
466	Graphics	Install Vinyl Graphics (Areas C&B)	3 wks	Wed 7/29/26	Tue 8/18/26																										
467	Graphics	Install Vinyl Graphics (Area A)	3 wks	Sat 11/14/26	Fri 12/4/26																										
468		ELEVATORS	17.5 wks	Wed 4/15/26	Fri 8/14/26	ELEVATORS																									
474	Flooring	Install Flooring in Elevator	2 days	Wed 7/29/26	Thu 7/30/26																										
478		AREA C0 & C1 (Connector)	56.5 wks	Mon 6/2/25	Wed 7/1/26	AREA C0 & C1 (Connector)																									
484	Doors	Sliding Door Track	1 wk	Mon 9/8/25	Sat 9/13/25																										
491	Painter	Tape/Bed/Texture/Paint Walls & Exposed Structure	4 wks	Mon 1/12/26	Sat 2/7/26																										
497	Doors	Install Sliding Doors	1 wk	Mon 3/9/26	Sat 3/14/26																										
500	Millwork	Laminate Wall Panels	2 wks	Thu 5/14/26	Thu 5/28/26																										
503	Flooring	LVT & Carpet Flooring	2 wks	Thu 6/18/26	Wed 7/1/26																										
504		AREA B1 & B2 (Lab Classrooms)	36.33 wks	Mon 11/17/25	Tue 7/28/26	AREA B1 & B2 (Lab Classrooms)																									
514	Painter	Tape/Bed/Texture/Paint	3 wks	Mon 2/9/26	Sat 2/28/26																										

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026																								
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J												
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27												
517	Flooring	Wall/Floor Tile @ Restrooms (8)	3 wks	Mon 3/2/26	Sat 3/21/26																						Wall/Floor Tile @ Restrooms (8)	█	3/21															
523	Specialties	Partitions & Accessories @ Restrooms	1 wk	Thu 5/7/26	Wed 5/13/26																							Partitions & Accessories @ Restrooms	█	5/13														
524	Millwork	Install Lab Casework	3 wks	Mon 5/18/26	Sat 6/6/26																							Install Lab Casework	█	6/6														
526	Flooring	Wainscot Wall Tile	3 wks	Thu 5/7/26	Wed 5/27/26																							Wainscot Wall Tile	█	5/27														
529	Millwork	Laminate Wall Panels	1.5 wks	Thu 5/28/26	Sat 6/6/26																							Laminate Wall Panels	█	6/6														
533	Flooring	LVT & Carpet Flooring	3 wks	Wed 6/17/26	Tue 7/7/26																							LVT & Carpet Flooring	█	7/7														
534	Doors	Doors & Hardware	1.5 wks	Sat 7/18/26	Tue 7/28/26																							Doors & Hardware	█	7/28														
535		AREA B0 (Gym/Shelter & Locker Rooms)	40.33 wks	Mon 10/20/25	Tue 7/28/26																							AREA B0 (Gym/Shelter & Locker Rooms)																
551	Painter	Tape/Bed/Texture/Paint Walls & Exposed Structure	4 wks	Mon 2/23/26	Sat 3/21/26																							Tape/Bed/Texture/Paint Walls & Exposed Structure	█	3/21														
557	Flooring	Floor Tile @ Restrooms (5)	2 wks	Mon 3/23/26	Sat 4/4/26																							Floor Tile @ Restrooms (5)	█	4/4														
560	Flooring	Wainscot Wall Tile	1.5 wks	Thu 4/16/26	Sat 4/25/26																							Wainscot Wall Tile	█	4/25														
563	Specialties	Partitions & Accessories @ Restrooms	1 wk	Thu 5/7/26	Wed 5/13/26																							Partitions & Accessories @ Restrooms	█	5/13														
564	Millwork	Millwork	1 wk	Wed 5/13/26	Tue 5/19/26																							Millwork	█	5/19														
565	Flooring	Flooring @ Locker Rooms	1.5 wks	Thu 5/14/26	Sat 5/23/26																							Flooring @ Locker Rooms	█	5/23														
569	Flooring	Wood Flooring @ Gym	5 wks	Wed 5/27/26	Tue 6/30/26																							Wood Flooring @ Gym	█	6/30														
570	Millwork	Laminate Wall Panels	1 wk	Mon 6/8/26	Sat 6/13/26																							Laminate Wall Panels	█	6/13														
571	Flooring	LVT & Carpet Flooring	1.5 wks	Wed 7/8/26	Fri 7/17/26																							LVT & Carpet Flooring	█	7/17														
574	Doors	Doors & Hardware	1.5 wks	Sat 7/18/26	Tue 7/28/26																							Doors & Hardware	█	7/28														
575		AREA A2 (CTE Classrooms)	35.33 wks	Thu 2/26/26	Fri 10/30/26																							AREA A2 (CTE Classrooms)																
585	Painter	Tape/Bed/Texture/Paint Walls & exposed Structure	4 wks	Thu 4/23/26	Wed 5/20/26																							Tape/Bed/Texture/Paint Walls & exposed Structure	█	5/20														
587	Flooring	Wall/Floor Tile @ Restrooms	2 wks	Thu 5/21/26	Wed 6/3/26																							Wall/Floor Tile @ Restrooms	█	6/3														
592	Flooring	Wainscot Wall Tile	3 wks	Thu 6/25/26	Wed 7/15/26																							Wainscot Wall Tile	█	7/15														
593	Millwork	Laminate Wall Panels	1 wk	Thu 7/16/26	Wed 7/22/26																							Laminate Wall Panels	█	7/22														
595	Specialties	Partitions & Accessories @ Restrooms	2 wks	Thu 7/2/26	Wed 7/15/26																							Partitions & Accessories @ Restrooms	█	7/15														
598	Millwork	Millwork	3 wks	Tue 7/28/26	Mon 8/17/26																							Millwork	█	8/17														
602	Flooring	LVT & Carpet Flooring	2 wks	Tue 8/25/26	Mon 9/7/26																							LVT & Carpet Flooring	█	9/7														

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

Table with columns: ID, Trade, Task Name, Duration, Start, Finish, 2025 (N-D, J-F, M-A, M-J, J-A, S-O, N-D), 2026 (J-F, M-A, M-J, J-A, S-O, N-D, J). Rows include tasks like Millwork, Flooring, Doors, and renovation phases with specific dates and durations.