

STRUCTURE

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026																
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J				
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27				
28		PHASING OVERVIEW	122.17 wks	Wed 8/7/24	Tue 12/15/26	OVERVIEW																														
55		SUBMITTALS	111 wks	Mon 10/14/24	Fri 12/4/26	SUBMITTALS																														
64		03 - CONCRETE	10 wks	Tue 12/3/24	Fri 2/14/25	03 - CONCRETE																														
65	Concrete	A/E Review - Mix Design (Include Back-Up Plant)	2 wks	Tue 12/3/24	Mon 12/16/24	ant	12/16																													
66	Concrete	Procure - Mix Design	2 wks	Tue 12/17/24	Fri 1/3/25	Design	1/3																													
67	Concrete	A/E Review - Concrete Pier Reinforcement	2 wks	Tue 12/3/24	Mon 12/16/24	ent	12/16																													
68	Concrete	Procure - Pier Reinforcement	2 wks	Tue 12/17/24	Fri 1/3/25	ement	1/3																													
69	Concrete	A/E Review - Concrete Gradebeam Reinforcement	2 wks	Tue 12/17/24	Fri 1/3/25	ement	1/3																													
70	Concrete	Procure - Gradebeam Reinforcement	3 wks	Sat 1/4/25	Fri 1/24/25	orcement	1/24																													
71	Concrete	A/E Review - Concrete Slab Reinforcement	2 wks	Sat 1/11/25	Fri 1/24/25	orcement	1/24																													
72	Concrete	Procure - Slab Reinforcement	3 wks	Sat 1/25/25	Fri 2/14/25	inforcement	2/14																													
73	Concrete	Drill Test Piles	1 day	Mon 1/6/25	Mon 1/6/25	Test Piles	1/6																													
74	Concrete	Load Test Piles	1 day	Mon 1/13/25	Mon 1/13/25	d Test Piles	1/13																													
75	Concrete	Submit Results to EoR (w/ adjustments)	1 day	Wed 1/15/25	Wed 1/15/25	justments)	1/15																													
76	Concrete	Confirm Results for Production Piles	1 day	Mon 1/20/25	Mon 1/20/25	uction Piles	1/20																													
77		04 - MASONRY	24 wks	Sat 1/11/25	Fri 6/27/25	04 - MASONRY																														
78	Mason	A/E Review - ICF & CMU Reinforcement	2 wks	Sat 1/11/25	Fri 1/24/25	orcement	1/24																													
79	Mason	Procure - ICF & CMU Reinforcement	3 wks	Sat 1/25/25	Fri 2/14/25	inforcement	2/14																													
80	Mason	A/E Review - Veneer Samples	2 wks	Sat 1/25/25	Fri 2/7/25	eer Samples	2/7																													
81	Mason	Procure - Veneer for Mock-Up	4 wks	Sat 2/8/25	Fri 3/7/25	er for Mock-Up	3/7																													
82	Mason	A/E Review - Veneer & Mortar Mock-Up	2 wks	Sat 3/22/25	Fri 4/4/25	er & Mortar Mock-Up	4/4																													
83	Mason	Procure - Veneer	12 wks	Sat 4/5/25	Fri 6/27/25	Procure - Veneer	6/27																													
84		05 - STEEL	85.33 wks	Thu 12/26/24	Mon 8/17/26	05 - STEEL																														
85	Steel	A/E Review - Steel Joists & Deck (All Areas)	2 wks	Thu 12/26/24	Fri 1/10/25	l Areas)	1/10																													
86	Steel	Procure - Steel Joists & Deck	12 wks	Sat 1/11/25	Fri 4/4/25	sts & Deck	4/4																													
87	Steel	A/E Review - Steel Shop Drawings (Area C)	2 wks	Sat 1/11/25	Fri 1/24/25	gs (Area C)	1/24																													
89	Steel	Procure - Structural Steel (Area C)	10 wks	Sat 1/25/25	Fri 4/4/25	eel (Area C)	4/4																													
90	Steel	A/E Review - Steel Shop Drawings (Area B)	2 wks	Sat 2/1/25	Fri 2/14/25	wings (Area B)	2/14																													
91	Steel	Procure - Structural Steel (Area B)	10 wks	Sat 2/15/25	Fri 4/25/25	al Steel (Area B)	4/25																													
92	Steel	A/E Review - Steel Shop Drawings (Area A)	2 wks	Sat 2/22/25	Fri 3/7/25	Drawings (Area A)	3/7																													
93	Steel	Procure - Structural Steel (Area A)	10 wks	Sat 3/8/25	Fri 5/16/25	ctural Steel (Area A)	5/16																													
94	Steel	Field Measure - Guardrails/Handrails	1 wk	Tue 6/16/26	Mon 6/22/26	Field Measure - Guardrails/Handrails 6/22																														
95	Steel	Fabricate & Galvanize - Guardrails/Handrails	8 wks	Tue 6/23/26	Mon 8/17/26	Fabricate & Galvanize - Guardrails/Handrails 8/17																														
96		05 - SPECIALTY RAILS	69.83 wks	Sat 1/25/25	Thu 5/28/26	05 - SPECIALTY RAILS																														
97	Steel	A/E Review - Rail/Glass Product Data & Samples	3 wks	Sat 1/25/25	Fri 2/14/25	a & Samples	2/14																													
98	Steel	A/E Review - Rail/Glass Shop Drawings	3 wks	Sat 1/25/25	Fri 2/14/25	op Drawings	2/14																													
99	Steel	Field Measure - Area C & B	1 day	Mon 1/19/26	Mon 1/19/26	Field Measure - Area C & B 1/19																														

CASTLEBERRY ISD

CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026												
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
313	Steel	Deliver Steel Frames for RTU/RD/Chase	1 day	Mon 3/31/25	Mon 3/31/25	mes for RTU/RD/Chase 3/31																										
318		AREA C	60.17 wks	Mon 2/10/25	Mon 4/6/26	AREA C																										
319	Concrete	Concrete Piles (48 ea)	1 wk	Mon 2/10/25	Sat 2/15/25	ete Piles (48 ea) 2/15																										
320	Concrete	Excavate, Form, & Tie Gradebeam GB-1 (400 LF)	2 wks	Mon 2/17/25	Sat 3/1/25	m GB-1 (400 LF) 3/1																										
321	Concrete	Form, Tie, & Pour Elevator Pit	1 wk	Mon 2/17/25	Sat 2/22/25	Pour Elevator Pit 2/22																										
322	Concrete	Form, Tie, & Pour Elevator Walls	1 wk	Mon 2/24/25	Sat 3/1/25	our Elevator Walls 3/1																										
324	Concrete	Pour Gradebeam GB-1	1 day	Tue 3/4/25	Tue 3/4/25	r Gradebeam GB-1 3/4																										
325	Concrete	Wreck & Backfill GB-1	1 wk	Mon 3/10/25	Sat 3/15/25	reck & Backfill GB-1 3/15																										
328	Mason	Form, Tie, & Pour ICF Wall	1.5 wks	Mon 3/17/25	Wed 3/26/25	, Tie, & Pour ICF Wall 3/26																										
329	Concrete	Form, Tie, & Pour Concrete Walls	1.5 wks	Mon 3/24/25	Wed 4/2/25	& Pour Concrete Walls 4/2																										
330	Concrete	Wreck & Backfill Walls	1.5 wks	Thu 4/3/25	Sat 4/12/25	Wreck & Backfill Walls 4/12																										
334	Concrete	Prep, Form, & Tie for Slab on Grade (6.6k SF)	1 wk	Mon 4/28/25	Sat 5/3/25	e for Slab on Grade (6.6k SF) 5/3																										
335	Mason	Layout Wall Dowels in Slab	1 day	Tue 4/29/25	Tue 4/29/25	Layout Wall Dowels in Slab 4/29																										
337	Concrete	Pour Slab on SOG	1 day	Tue 5/6/25	Tue 5/6/25	Pour Slab on SOG 5/6																										
338	Concrete	Slab Cure	1 wk	Wed 5/7/25	Tue 5/13/25	Slab Cure 5/13																										
339	Mason	Load Bearing CMU Walls	2 wks	Mon 5/12/25	Sat 5/24/25	Load Bearing CMU Walls 5/24																										
340	Steel	Erect Steel Columns, Floor & Roof Beams, & Deck Ang	2.5 wks	Mon 6/2/25	Wed 6/18/25	oor & Roof Beams, & Deck Angles 6/18																										
342	Steel	RTU Frames, Floor & Roof Decking & Nelson Studs	2.5 wks	Mon 6/23/25	Wed 7/9/25	Floor & Roof Decking & Nelson Studs 7/9																										
343	Concrete	Prep Slab on Deck	1 wk	Mon 7/14/25	Sat 7/19/25	Prep Slab on Deck 7/19																										
345	Concrete	Pour Slab on Deck	1 day	Tue 7/22/25	Tue 7/22/25	Pour Slab on Deck 7/22																										
354		AREA B	62.67 wks	Mon 2/17/25	Thu 4/30/26	AREA B																										
355	Concrete	Concrete Piles (68 ea)	1 wk	Mon 2/17/25	Sat 2/22/25	rete Piles (68 ea) 2/22																										
356	Concrete	Excavate, Form, & Tie Gradebeam GB-2 (400 LF)	2 wks	Mon 3/3/25	Sat 3/15/25	eam GB-2 (400 LF) 3/15																										
357	Concrete	Form, Tie, & Pour Elevator Pit	1 wk	Mon 3/3/25	Sat 3/8/25	& Pour Elevator Pit 3/8																										
358	Concrete	Form, Tie, & Pour Elevator Walls	2 wks	Mon 3/10/25	Sat 3/22/25	Pour Elevator Walls 3/22																										
360	Concrete	Pour Gradebeam GB-2	1 day	Tue 3/18/25	Tue 3/18/25	our Gradebeam GB-2 3/18																										
361	Concrete	Excavate, Form, & Tie Gradebeam GB-3 (470 LF)	2 wks	Mon 3/17/25	Sat 3/29/25	ebeam GB-3 (470 LF) 3/29																										
362	Concrete	Wreck & Backfill GB-2	1 wk	Mon 3/24/25	Sat 3/29/25	Wreck & Backfill GB-2 3/29																										
366	Concrete	Pour Gradebeam GB-3	1 day	Tue 4/1/25	Tue 4/1/25	Pour Gradebeam GB-3 4/1																										
367	Concrete	Wreck & Backfill GB-3	1 wk	Mon 4/7/25	Sat 4/12/25	Wreck & Backfill GB-3 4/12																										
371	Concrete	Prep, Form, & Tie for Slab on Grade (19k SF)	1.5 wks	Mon 5/12/25	Wed 5/21/25	Tie for Slab on Grade (19k SF) 5/21																										
372	Mason	Layout Wall Dowels in Slab	1 day	Mon 5/12/25	Mon 5/12/25	Layout Wall Dowels in Slab 5/12																										
374	Concrete	Pour Slab on SOG	1 day	Fri 5/23/25	Fri 5/23/25	Pour Slab on SOG 5/23																										
375	Concrete	Slab Cure	1 wk	Sat 5/24/25	Fri 5/30/25	Slab Cure 5/30																										
376	Concrete	Form, Tie, & Pour Concrete Walls (365 LF)	4 wks	Mon 6/2/25	Sat 6/28/25	e, & Pour Concrete Walls (365 LF) 6/28																										
377	Mason	Form & Tie ICF Walls	4 wks	Mon 6/2/25	Sat 6/28/25	Form & Tie ICF Walls 6/28																										
378	Mason	Load Bearing CMU Walls	3 wks	Mon 6/2/25	Sat 6/21/25	Load Bearing CMU Walls 6/21																										

