



# CASTLEBERRY ISD

## CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026												
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
37	BTC	<b>Addition - Area A</b>	92 wks	Wed 2/26/25	Tue 12/1/26	Addition - Area A																										
38	ISD	Occupy Connector, Shelter/Gym, & Labs - Areas C & B	0 days	Fri 7/24/26	Fri 7/24/26	Occupy Connector, Shelter/Gym, & Labs - Areas C & B																										
39	ISD	Occupy CTE, Admin, & Site - Area A	0 days	Tue 12/15/26	Tue 12/15/26	Occupy CTE, Admin, & Site - Area A																										
40		<b>PHASE 2 RENOVATION (Summer &amp; Fall '25)</b>	26 wks	Tue 4/1/25	Mon 9/29/25	PHASE 2 RENOVATION (Summer & Fall '25)																										
41	ISD	Owner Vacate	1 wk	Sat 5/24/25	Fri 5/30/25	Owner Vacate 5/30																										
42	ISD	Abatement	2 wks	Sat 5/31/25	Fri 6/13/25	Abatement 6/13																										
43	BTC	<b>Renovation - Area E1 (Gym &gt; Band Hall)</b>	26 wks	Tue 4/1/25	Mon 9/29/25	Renovation - Area E1 (Gym > Band Hall) 9/29																										
44	BTC	<b>Alt) Renovation - Areas E1 (Choir &gt; Blackbox)</b>	18 wks	Tue 4/1/25	Mon 8/4/25	Renovation - Areas E1 (Choir > Blackbox) 8/4																										
45	BTC	<b>Renovation - Area E1 (Media Center &amp; MDF)</b>	8 wks	Sat 6/14/25	Fri 8/8/25	Renovation - Area E1 (Media Center & MDF) 8/8																										
46		<b>PHASE 3 RENOVATION (Summer &amp; Fall '26)</b>	32.17 wks	Sat 4/11/26	Sat 11/21/26	PHASE 3 RENOVATION (Summer & Fall '26)																										
47	ISD	Owner Vacate Labs & AP Offices	1 day	Sat 5/23/26	Sat 5/23/26	Owner Vacate Labs & AP Offices 5/23																										
48	ISD	Abatement	2 wks	Mon 5/25/26	Sat 6/6/26	Abatement 6/6																										
49	BTC	<b>Renovation - Area D0 (Culinary &gt; Weight Room)</b>	8 wks	Mon 6/8/26	Sat 8/1/26	Renovation - Area D0 (Culinary > Weight Room) 8/1																										
50	BTC	<b>Renovation - Area E0 (Labs &gt; Life Skills)</b>	24 wks	Mon 6/8/26	Sat 11/21/26	Renovation - Area E0 (Labs > Life Skills) 11/21																										
51	BTC	<b>Renovation - Areas F1 (Admin &gt; Art)</b>	16 wks	Sat 4/11/26	Fri 7/31/26	Renovation - Areas F1 (Admin > Art) 7/31																										
52	ISD	Occupy Temp AP Offices	0 days	Fri 8/7/26	Fri 8/7/26	Occupy Temp AP Offices 8/7																										
53	ISD	Shift 1 & Remove 2 PORTABLES	3 wks	Sat 5/23/26	Fri 6/12/26	Shift 1 & Remove 2 PORTABLES 6/12																										
54	BTC	Remaining Earthwork & Concrete Paving @ NW Corner	15 wks	Sat 6/13/26	Fri 9/25/26	Remaining Earthwork & Concrete Paving @ NW Corner 9/25																										
55		<b>SUBMITTALS</b>	111 wks	Mon 10/14/24	Fri 12/4/26	SUBMITTALS																										
56		<b>01 - SURVEYING</b>	9.17 wks	Mon 11/11/24	Sat 1/18/25	01 - SURVEYING																										
57	PBC	BTC Issue CAD Files for Engineering	1 day	Mon 11/11/24	Mon 11/11/24	BTC Issue CAD Files for Engineering 11/11																										
58	PBC	Shoot Onsite Topo, Tie-Ins, & Establish Control	2 days	Mon 11/18/24	Tue 11/19/24	Shoot Onsite Topo, Tie-Ins, & Establish Control 11/19																										
59	PBC	Receive Control Point Map	1 day	Mon 11/25/24	Mon 11/25/24	Receive Control Point Map 11/25																										
60	PBC	Receive Utility Point Map	1 day	Tue 12/10/24	Tue 12/10/24	Receive Utility Point Map 12/10																										
61	PBC	Receive Building Foundation Map	1 day	Sat 1/4/25	Sat 1/4/25	Receive Building Foundation Map 1/4																										
62	PBC	Receive Wall Point Map	1 day	Sat 1/18/25	Sat 1/18/25	Receive Wall Point Map 1/18																										
63	BTC	Issue Canopy Footing Point Map (Canopy Shops)	1 day	Mon 11/11/24	Mon 11/11/24	Issue Canopy Footing Point Map (Canopy Shops) 11/11																										
64		<b>03 - CONCRETE</b>	10 wks	Tue 12/3/24	Fri 2/14/25	03 - CONCRETE																										
65	Concrete	A/E Review - Mix Design (Include Back-Up Plant)	2 wks	Tue 12/3/24	Mon 12/16/24	A/E Review - Mix Design (Include Back-Up Plant) 12/16																										
66	Concrete	Procure - Mix Design	2 wks	Tue 12/17/24	Fri 1/3/25	Procure - Mix Design 1/3																										
67	Concrete	A/E Review - Concrete Pier Reinforcement	2 wks	Tue 12/3/24	Mon 12/16/24	A/E Review - Concrete Pier Reinforcement 12/16																										
68	Concrete	Procure - Pier Reinforcement	2 wks	Tue 12/17/24	Fri 1/3/25	Procure - Pier Reinforcement 1/3																										
69	Concrete	A/E Review - Concrete Gradebeam Reinforcement	2 wks	Tue 12/17/24	Fri 1/3/25	A/E Review - Concrete Gradebeam Reinforcement 1/3																										
70	Concrete	Procure - Gradebeam Reinforcement	3 wks	Sat 1/4/25	Fri 1/24/25	Procure - Gradebeam Reinforcement 1/24																										
71	Concrete	A/E Review - Concrete Slab Reinforcement	2 wks	Sat 1/11/25	Fri 1/24/25	A/E Review - Concrete Slab Reinforcement 1/24																										
72	Concrete	Procure - Slab Reinforcement	3 wks	Sat 1/25/25	Fri 2/14/25	Procure - Slab Reinforcement 2/14																										
73	Concrete	Drill Test Piles	1 day	Mon 1/6/25	Mon 1/6/25	Drill Test Piles 1/6																										







# CASTLEBERRY ISD

## CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026							
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
146	Glazing	Assemble - Aluminum Doors	3 wks	Mon 6/2/25	Sat 6/21/25	Assemble - Aluminum Doors														6/21							
147		09 - FRAMING	18 wks	Sat 1/25/25	Fri 5/30/25	09 - FRAMING																					
148	Framer	A/E Review - CFMF Shop Drawings	2 wks	Sat 1/25/25	Fri 2/7/25	op Drawings														2/7							
149	Framer	Procure - CFMF Material	10 wks	Sat 2/8/25	Fri 4/18/25	CFMF Material														4/18							
150	Framer	A/E Review - Acoustical Panel PD, Samples, & Shops	2 wks	Sat 1/25/25	Fri 2/7/25	les, & Shops														2/7							
151	Framer	Procure - Acoustical Panels	16 wks	Sat 2/8/25	Fri 5/30/25	oustical Panels														5/30							
152	Framer	A/E Review - GFRC & GFRG Column PD, Samples, & Sh	3 wks	Sat 1/25/25	Fri 2/14/25	les, & Shops														2/14							
153	Framer	Procure - GFRC/GFRG Columns	12 wks	Sat 2/15/25	Fri 5/9/25	/GFRG Columns														5/9							
154		09 - FLOORING	18 wks	Sat 1/11/25	Fri 5/16/25	09 - FLOORING																					
155	Flooring	A/E Review - All Flooring/Wall Tile Product Data & Samples	3 wks	Sat 1/11/25	Fri 1/31/25	& Samples														1/31							
156	Flooring	A/E Review - All Flooring Shop Drawings	2 wks	Sat 2/8/25	Fri 2/21/25	Shop Drawings														2/21							
157	Flooring	Procure - Wall/Floor Tile	8 wks	Sat 2/22/25	Fri 4/18/25	- Wall/Floor Tile														4/18							
158	Flooring	Procure - Resilent Flooring	12 wks	Sat 2/22/25	Fri 5/16/25	Resilent Flooring														5/16							
159		10 - GRAPHICS	87 wks	Sat 4/5/25	Fri 12/4/26	10 - GRAPHICS																					
160	WRA	Issue Graphics PR (Include locations, dimensions, & m	1 day	Sat 4/5/25	Sat 4/5/25	ns, dimensions, & mat'l)														4/5							
161	WRA	A/O Review & Approve Graphics PR	4 wks	Mon 5/12/25	Sat 6/7/25	review & Approve Graphics PR														6/7							
162	WRA	Arch Issue Complete Art Files (Inc. Sample Location, MEPT locations, & 6" bleedover on all sides)	1 day	Mon 8/4/25	Mon 8/4/25	MEPT locations, & 6" bleedover on all sides)														8/4							
163	WRA	Arch Review - Vinyl Graphics Samples V1	2 wks	Mon 9/1/25	Sat 9/13/25	Arch Review - Vinyl Graphics Samples V1														9/13							
164	WRA	Arch Review - Vinyl Graphics Samples V2	2 wks	Mon 10/20/25	Sat 11/1/25	Arch Review - Vinyl Graphics Samples V2														11/1							
165	WRA	Arch Review - Vinyl Graphics Shop Drawing V1	2 wks	Tue 9/30/25	Mon 10/13/25	Arch Review - Vinyl Graphics Shop Drawing V1														10/13							
166	WRA	Arch Review - Vinyl Graphics Shop Drawing V2	2 wks	Tue 11/11/25	Mon 11/24/25	Arch Review - Vinyl Graphics Shop Drawing V2														11/24							
167	Graphics	Procure - Vinyl Material	4 wks	Tue 12/2/25	Mon 12/29/25	Procure - Vinyl Material														12/29							
168	Graphics	Install Vinyl Graphics (Areas C&B)	3 wks	Wed 7/29/26	Tue 8/18/26	Install Vinyl Graphics (Areas C&B)														8/18							
169	Graphics	Install Vinyl Graphics (Area A)	3 wks	Sat 11/14/26	Fri 12/4/26	Install Vinyl Graphics (Area A)														12/4							
170		10 - CANOPY	18 wks	Sat 2/8/25	Fri 6/13/25	10 - CANOPY																					
171	Canopy	A/E Review - Aluminum Canopy Shop Drawings	2 wks	Sat 2/8/25	Fri 2/21/25	Shop Drawings														2/21							
172	Canopy	Procure - Aluminum Canopy Material	16 wks	Sat 2/22/25	Fri 6/13/25	Canopy Material														6/13							
173	BTC	Share Shops with Steel Fabricator	1 day	Sat 2/22/25	Sat 2/22/25	n Steel Fabricator														2/22							
174		14 - ELEVATOR	69.67 wks	Sat 1/11/25	Thu 5/14/26	14 - ELEVATOR																					
175	Elevator	A/E Review - Elevator Shop Drawings	2 wks	Sat 1/11/25	Fri 1/24/25	Drawings														1/24							
176	Elevator	Procure - Elevator	26 wks	Sat 1/25/25	Fri 7/25/25	re - Elevator														7/25							
177	BTC	Submit for TDLR Plan Review (Elevator & Flooring)	1 day	Sat 2/8/25	Sat 2/8/25	tor & Flooring)														2/8							
178	Elevator	TDLR Plan Review	6 wks	Mon 2/10/25	Sat 3/22/25	LR Plan Review														3/22							
179	Elevator	Deliver - Elevator	1 day	Wed 5/13/26	Thu 5/14/26	Deliver - Elevator														5/14							
180		21 - FIRE SUPPRESSION	43 wks	Tue 12/3/24	Fri 10/3/25	21 - FIRE SUPPRESSION																					



# CASTLEBERRY ISD

## CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026												
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
216	BTC	Forward Shops to Electrical Sub for Rough-In	1 day	Sat 2/22/25	Sat 2/22/25	Sub for Rough-In   2/22																										
217		31 - UTILITIES	6 wks	Mon 11/25/24	Fri 1/10/25	31 - U																										
218	Utilities	A/E Review -RCP Product Data	2 wks	Mon 11/25/24	Mon 12/9/24	ata   12/9																										
219	Utilities	Procure - RCP Piping	2 wks	Tue 12/10/24	Mon 12/23/24	iping   12/23																										
220	Utilities	A/E Review - Utility Piping/Vaults/Manholes Product Data	2 wks	Tue 12/3/24	Mon 12/16/24	Data   12/16																										
221	Utilities	Procure - Utility Piping/Vaults/Manholes	3 wks	Tue 12/17/24	Fri 1/10/25	nholes   1/10																										
222		OFFSITE WATER UPGRADE	54.17 wks	Mon 8/5/24	Sat 8/23/25	ER UPGRADE																										
223	WRA	Design Water Main Replacement	12 wks	Mon 8/5/24	Sat 10/26/24	10/26																										
224	WRA	Submit Design Docs	1 day	Mon 10/28/24	Mon 10/28/24	10/28																										
225	CoFW	IPRC Design Review & Comment Revisions	6 wks	Mon 10/28/24	Mon 12/9/24	12/9																										
226	WRA	Make Design Revisions per IPRC Comments	3 wks	Tue 12/10/24	Fri 1/3/25	ments   1/3																										
227	CoFW/ISD	Review Draft CFA Agreement	2 wks	Tue 12/10/24	Mon 12/23/24	ment   12/23																										
228	WRA	Resubmit to IPRC for Design Review & Approval	3 wks	Sat 1/4/25	Fri 1/24/25	Approval   1/24																										
229	BTC	Advertise, Bid, & Review	4 wks	Sat 1/25/25	Fri 2/21/25	d, & Review   2/21																										
230	ISD	BoE Approve Construction Bids	0.5 wks	Sat 2/22/25	Tue 2/25/25	Construction Bids   2/25																										
231	CoFW	City Council Approval	1 wk	Sat 3/1/25	Fri 3/7/25	y Council Approval   3/7																										
232	BTC	Submit for Permit Review	1 wk	Sat 3/8/25	Fri 3/14/25	t for Permit Review   3/14																										
233	BTC	Procure Materials	8 wks	Sat 3/8/25	Fri 5/2/25	Procure Materials   5/2																										
234	CoFW	Approve Permit	1 day	Sat 3/29/25	Sat 3/29/25	Approve Permit   3/29																										
235	BTC	Perform Scope of Work	8 wks	Sat 5/24/25	Fri 7/18/25	Perform Scope of Work   7/18																										
236	CoFW	Final Inspection of Work	1 wk	Sat 7/19/25	Fri 7/25/25	Final Inspection of Work   7/25																										
237	CoFW	Fund Reimbursement	1 day	Sat 8/23/25	Sat 8/23/25	Fund Reimbursement   8/23																										
238		CONSTRUCTION	115 wks?	Sat 11/2/24	Thu 1/21/27	CONSTRUCTION																										
239		PHASE 0 - Remaining Scope	8.33 wks	Sat 11/2/24	Sat 1/4/25	PHASE 0																										
240	Encor	Shutdown Transformer & Overhead	1 day	Sat 12/21/24	Sat 12/21/24	erhead   12/21																										
241		REFEED WEST SERVICE	7.83 wks	Sat 11/2/24	Mon 12/30/24	REFEED																										
242	Able	UG Primary Piping (Area E)	4 wks	Sat 11/2/24	Mon 12/2/24	12/2																										
243	Able	Intercept UG Primary & Pull Conductors (Disconnect D	3 days	Mon 12/23/24	Fri 12/27/24	nect D)   12/27																										
244	Encor	Reenergize Rerouted Primary Power (Area E)	1 day	Mon 12/30/24	Mon 12/30/24	(Area E)   12/30																										
245		REFEED EAST SERVICE	5.33 wks	Sat 11/23/24	Sat 1/4/25	REFEED																										
246	ISD	Set Up Account for New Service (Area D)	2 wks	Sat 11/23/24	Mon 12/9/24	D)   12/9																										
247	Able	UG Primary Piping (Area D)	5 days	Sat 11/23/24	Fri 11/29/24	D)   11/29																										
248	Able	Intercept UG Primary	2 days	Mon 12/23/24	Thu 12/26/24	Primary   12/26																										
249	BTC	Dismantle Bridge	1 day	Mon 12/23/24	Mon 12/23/24	Bridge   12/23																										
250	Encor	Install OH Transformer @ Churchill	3 days	Mon 12/23/24	Fri 12/27/24	n Churchill   12/27																										
251	Able	Install Meter	1 day	Fri 12/27/24	Fri 12/27/24	ll Meter   12/27																										

# CASTLEBERRY ISD

## CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026												
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
252	Able	Pull Conductors	1 day	Sat 12/28/24	Sat 12/28/24																											
253	JHA	INSPECT Meter	1 day	Mon 12/30/24	Mon 12/30/24																											
254	BTC	Reinstall Bridge	1 day	Mon 12/30/24	Mon 12/30/24																											
255	Encor	Assign ESID #	1 day	Thu 1/2/25	Thu 1/2/25																											
256	Encor	Reenergize Transformer (Area D)	1 day	Sat 1/4/25	Sat 1/4/25																											
257		<b>PHASE 1 - BUILDING ADDITIONS</b>	<b>113.83 wks</b>	<b>Mon 11/11/24</b>	<b>Thu 1/21/27</b>	<b>PHASE 1 - BUILDING ADDITIONS</b>																										
258		<b>SITWORK</b>	<b>106.33 wks</b>	<b>Mon 11/11/24</b>	<b>Mon 11/30/26</b>	<b>SITWORK</b>																										
259	Earthwork	Secure Site & SWPPP	2 wks	Mon 11/11/24	Sat 11/23/24																											
260	Earthwork	Proctor Samples to Testing Lab	1 day	Mon 11/25/24	Mon 11/25/24																											
261	Earthwork	Site Demolition	2 wks	Mon 11/25/24	Mon 12/9/24																											
262	Earthwork	Strip Site and Stockpile Topsoil	1 wk	Tue 12/10/24	Mon 12/16/24																											
263	Earthwork	Rough Grade Site	2 wks	Tue 12/17/24	Fri 1/3/25																											
264	Demo	Demolish Area E Elevator/Stair Building	6 days	Sat 12/21/24	Mon 12/30/24																											
265	BTC	Temp Weather Walls	3 days	Thu 1/2/25	Sat 1/4/25																											
266	Earthwork	Building Pad Prep (Area C)	2 wks	Mon 1/13/25	Sat 1/25/25																											
267	Earthwork	Building Pad Prep (Area B)	2 wks	Mon 1/27/25	Sat 2/8/25																											
268	Earthwork	Building Pad Prep (Area A)	2 wks	Mon 2/10/25	Sat 2/22/25																											
269	Utilities	Utilities - Storm Drain (Line A)	4 wks	Mon 1/6/25	Sat 2/1/25																											
270	Utilities	Utilities - Sanitary Sewer & Manholes	3 wks	Mon 2/3/25	Sat 2/22/25																											
271	Utilities	Utilities - Water, Hydrants, & Vaults	5 wks	Mon 2/24/25	Sat 3/29/25																											
272	Concrete	Form & Tie Transformer Pad	1 wk	Mon 3/31/25	Sat 4/5/25																											
273	Encor	Inspect Transformer Pad	1 day	Mon 4/14/25	Mon 4/14/25																											
274	Concrete	Pour Transformer Pad	1 day	Tue 4/22/25	Tue 4/22/25																											
275	Utilities	Utilities - Storm Drain (Line B) East of C	2 wks	Mon 6/2/25	Sat 6/14/25																											
276	Earthwork	Paving Subgrade Prep - Cement Stablized (Excl. NE Drive)	5 wks	Mon 6/30/25	Sat 8/2/25																											
277	MEP	Site Lighting UG Rough-In	2 wks	Mon 8/4/25	Sat 8/16/25																											
278	Landscape	Irrigation Sleeves	2 wks	Mon 8/4/25	Sat 8/16/25																											
279	Utilities	Utilities - Storm Drain (Line B) West of C	3 wks	Mon 8/11/25	Sat 8/30/25																											
280	Concrete	Concrete Retaining Walls @ South	5 wks	Mon 8/11/25	Sat 9/13/25																											
281	Concrete	Prep & Pour Paving @ West Lot & Drive (73k SF)	4 wks	Mon 8/18/25	Sat 9/13/25																											
282	MEP	Subsoil Drains & Dampproofing Ret. Walls @ South	5 wks	Mon 9/1/25	Sat 10/4/25																											
283	Shoring	Soil Nailed Concrete Walls @ Area E Basement South	3 wks	Mon 9/8/25	Sat 9/27/25																											
284	Earthwork	Paving Subgrade Prep - Cement Stablized (NE Drive)	2 wks	Mon 9/8/25	Sat 9/20/25																											
285	Concrete	Prep & Pour Paving @ South Lot & Drive (30k SF)	3 wks	Mon 9/15/25	Sat 10/4/25																											
286	Concrete	Backfill South Retaining Walls	2 wks	Mon 10/6/25	Sat 10/18/25																											
287	Concrete	Prep & Pour Paving @ NE Drive (20k SF)	2 wks	Mon 10/6/25	Sat 10/18/25																											







# CASTLEBERRY ISD

## CASTLEBERRY HIGH SCHOOL ADDITIONS & RENOVATIONS

ID	Trade	Task Name	Duration	Start	Finish	2025														2026												
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
362	Concrete	Wreck & Backfill GB-2	1 wk	Mon 3/24/25	Sat 3/29/25	Wreck & Backfill GB-2																										
363	Dampproof	Dampproof Elevator Walls	3 days	Mon 3/31/25	Wed 4/2/25	Dampproof Elevator Walls																										
364	MEP	Subsoil Drain & Backfill @ Elevator	3 days	Thu 4/3/25	Sat 4/5/25	Subsoil Drain & Backfill @ Elevator																										
365	JHA	INSPECT Gradebeam	1 day	Mon 3/31/25	Mon 3/31/25	INSPECT Gradebeam																										
366	Concrete	Pour Gradebeam GB-3	1 day	Tue 4/1/25	Tue 4/1/25	Pour Gradebeam GB-3																										
367	Concrete	Wreck & Backfill GB-3	1 wk	Mon 4/7/25	Sat 4/12/25	Wreck & Backfill GB-3																										
368	MEP	MEP Underground Rough-In	2 wks	Mon 4/21/25	Sat 5/3/25	MEP Underground Rough-In																										
369	JHA	INSPECT Underground Rough-In	1 day	Mon 5/5/25	Mon 5/5/25	INSPECT Underground Rough-In																										
370	MEP	Backfill UG Rough-In	3 days	Tue 5/6/25	Thu 5/8/25	Backfill UG Rough-In																										
371	Concrete	Prep, Form, & Tie for Slab on Grade (19k SF)	1.5 wks	Mon 5/12/25	Wed 5/21/25	Tie for Slab on Grade (19k SF)																										
372	Mason	Layout Wall Dowels in Slab	1 day	Mon 5/12/25	Mon 5/12/25	Layout Wall Dowels in Slab																										
373	JHA	INSPECT Slab	1 day	Thu 5/22/25	Thu 5/22/25	INSPECT Slab																										
374	Concrete	Pour Slab on SOG	1 day	Fri 5/23/25	Fri 5/23/25	Pour Slab on SOG																										
375	Concrete	Slab Cure	1 wk	Sat 5/24/25	Fri 5/30/25	Slab Cure																										
376	Concrete	Form, Tie, & Pour Concrete Walls (365 LF)	4 wks	Mon 6/2/25	Sat 6/28/25	Form, Tie, & Pour Concrete Walls (365 LF)																										
377	Mason	Form & Tie ICF Walls	4 wks	Mon 6/2/25	Sat 6/28/25	Form & Tie ICF Walls																										
378	Mason	Load Bearing CMU Walls	3 wks	Mon 6/2/25	Sat 6/21/25	Load Bearing CMU Walls																										
379	Mason	Pour ICF Lift 1	1 day	Mon 6/16/25	Mon 6/16/25	Pour ICF Lift 1																										
380	Mason	Pour ICF Lift 2	1 day	Mon 6/30/25	Mon 6/30/25	Pour ICF Lift 2																										
381	Concrete	Wreck Concrete Walls	1 wk	Mon 6/30/25	Sat 7/5/25	Wreck Concrete Walls																										
382	Dampproof	Waterproof Concrete & ICF Walls	3 wks	Mon 7/7/25	Sat 7/26/25	Waterproof Concrete & ICF Walls																										
383	MEP	Subsoil Drainage at Concrete & ICF Walls	2 wks	Mon 7/21/25	Sat 8/2/25	Subsoil Drainage at Concrete & ICF Walls																										
384	Concrete	Backfill Concrete & ICF Walls	2 wks	Mon 7/28/25	Sat 8/9/25	Backfill Concrete & ICF Walls																										
385	Steel	Erect Steel Columns, Floor & Roof Beams, & Deck Angles (incl. Bridge)	3.5 wks	Mon 8/11/25	Wed 9/3/25	Erect Steel Columns, Floor & Roof Beams, & Deck Angles (incl. Bridge)																										
386	JHA	INSPECT Steel Welds	1 day	Thu 9/4/25	Thu 9/4/25	INSPECT Steel Welds																										
387	Steel	Floor (2 levels) & Roof (shelter) Decking & Nelson Studs	3 wks	Thu 9/4/25	Wed 9/24/25	Floor (2 levels) & Roof (shelter) Decking & Nelson Studs																										
388	Concrete	Prep Slabs on Deck (2 floors & shelter roof)	2 wks	Mon 9/29/25	Sat 10/11/25	Prep Slabs on Deck (2 floors & shelter roof)																										
389	JHA	INSPECT Slabs on Deck	1 day	Mon 10/13/25	Mon 10/13/25	INSPECT Slabs on Deck																										
390	Concrete	Pour Slabs on Deck (Floors)	1 day	Wed 10/15/25	Wed 10/15/25	Pour Slabs on Deck (Floors)																										
391	Concrete	Pour Slabs on Deck (Roof)	1 day	Fri 10/17/25	Fri 10/17/25	Pour Slabs on Deck (Roof)																										
392	Concrete	Cure Slabs on Deck	1 wk	Sat 10/18/25	Fri 10/24/25	Cure Slabs on Deck																										
393	Steel	Erect Roof Joists, Bridging, Frames, & Deck Angle	2 wks	Mon 10/27/25	Sat 11/8/25	Erect Roof Joists, Bridging, Frames, & Deck Angle																										
394	Steel	Roof Decking	1 wk	Mon 11/10/25	Sat 11/15/25	Roof Decking																										
395	JHA	INSPECT Roof Decking	1 day	Mon 11/17/25	Mon 11/17/25	INSPECT Roof Decking																										
396	Framer	Exterior CFMF Framing & Sheathing	3 wks	Mon 11/17/25	Sat 12/6/25	Exterior CFMF Framing & Sheathing																										
397	MEP	Set RTU Curbs	1 wk	Mon 12/1/25	Sat 12/6/25	Set RTU Curbs																										







































